
Oakland Army Base Redevelopment Major Project Update November 12, 2015





Overview

- 1. New Rail Yard Construction
 - Port Contractors' Progress
 - Schedule Review
 - Budget Review
 - Local Hiring & Business Utilization
- 2. Union Pacific Coordination
 - Lead Track Construction
- 3. Rail Access and Operating Agreements
- 4. Logistics Development
- 5. Questions & Answers








Rail Yard Construction










Rail Yard Schedule

Task	Date	Completion
Project Adoption	May 11, 2012	Complete
Certify CEQA EIR Addendum	June 21, 2012	Complete
Certify NEPA Categorical Exemption	January 25, 2013	Complete
TCIF Funding Agreement	August 29, 2013	Complete
TIGER Funding Agreement	June 22, 2013	Complete
BBGB Notice to Proceed	April 15, 2013	Complete
S&W Notice to Proceed	September 30, 2013	Complete
UP Notice to Proceed	January 19, 2015	Complete
BBGB Substantial Completion	November 30, 2015	
UP Substantial Completion	November 30, 2015	
S&W Substantial Completion	November 30, 2015	
South Interface Tracks	April 2016	
Final Completion	June 2016	



Rail Yard Budget

Description	Prior	FY15/16 Budget	Following Years	Total Estimate
Utility & Roadway Coordination	\$1,320	\$310	\$810	\$2,440
Lead Track and Manifest Yard	\$54,600	\$22,500	\$2,500	\$79,600
Support Yard	\$14,400	\$6,900	\$0	\$21,300
Community Trust Fund	\$0	\$1,000	\$1,000	\$2,000
Total	\$70,320	\$30,710	\$4,310	\$105,340






Rail Yard Local Hiring

May 2013 through August 2015

Total Number of Employees: 497

Category of Employees	# of Employees	Employees %
LIA	165	33%
LBA	140	28%
Outside of LIA & LBA	192	39%
Oakland	139	28%

61% of employees from LIA / LBA



Local Impact Area (LIA) • Oakland, Alameda, Emeryville and San Leandro Local Business Area (LBA) • Alameda and Contra Costa Counties



Rail Yard Local Hiring

May 2013 through August 2015

Total Hours: 56,327

Category of Employees	MAPLA Goal	Oakland Hours	LIA Hours	LIA Hours %	LIA / LBA Total Hours	LIA / LBA Total Hours %
Journeymen	50% LIA / LBA	16,539	20,558	36%	32,296	57%
Apprentices	20% LIA / LBA	5,943	6,827	12%	7,645	14%
Other					16,386	29%

Local Impact Area (LIA) • Oakland, Alameda, Emeryville and San Leandro Local Business Area (LBA) • Alameda and Contra Costa Counties

Maritime & Aviation Project Labor Agreement (MAPLA): 50% of all hours are to be worked by LIA / LBA residents 20% of all hours are to be worked by LIA / LBA apprentices



Rail Yard Local Business Utilization

May 2013 through August 2015

Bid Amount: \$47,578,100

Earned Amount: \$34,838,349

Category of Dollars	Earned Amount	Earned Amount %
LIA, LBA, SBE & VSBE	\$20,349,363	58%
Oakland Companies	\$16,201,315	47%
Outside of LIA & LBA	\$14,488,986	42%

Local Impact Area (LIA) • Oakland, Alameda, Emeryville and San Leandro Local Business Area (LBA) • Alameda and Contra Costa Counties Small Business Enterprise (SBE) Very Small Business Enterprise (VSBE)









UP Lead Track Construction

- \$25 million project cost to be reimbursed by Port
- 7,500-ft track connecting new rail yard to UP main line near Market St
- Reconfiguration of existing tracks and facilities

- Oakland's McGuire & Hester acting as UP's general contractor
- Construction started in Jan. 2015
- Substantial completion scheduled end of November 2015
- Final Yard paving to be complete by December 2015





Access and Operating Agreements currently anticipated

	Type of Agreement			
Terms	Rail Operating Agreement (ROA)	Rail Access Agreement (RAA)	Industry Track Agreement (ITA)	
Parties	Port and Rail yard operator	Port and City of Oakland	Port and Union Pacific Railway	
Purpose	Define train movements and switching operations, responsibilities, and fees	Define terms of rail capacity, ownership, use, access and maintenance	Define terms of rail access from UP's main line to our rail yards as well as capacity, ownership, use, and maintenance	



Logistics Development

- Develop new logistics facilities south of 14th St. Initial Phase is +/-20 acres
- Expand logistics facilities (warehouses, distribution centers) north of 14th St. in phased approach
- Port currently in negotiations with potential developer, ENA approval being requested





Questions and Answers





Thank You

For more information:

John Driscoll
Director of Maritime
jdriscoll@portoakland.com
(510) 627-1243

Lauren Eisele Senior Maritime Projects Administrator <u>leisele@portoakland.com</u> (510) 627-1575

Imee Osantowski
Principal Engineer
iosantwoski@portoakland.com
(510) 627-1479

Chris Chan
Director of Engineering
cchan@portoakland.com
(510) 627-1331

